



COUNTY OF SONOMA

575 ADMINISTRATION
DRIVE, ROOM 102A
SANTA ROSA, CA 95403

SUMMARY REPORT

Agenda Date: 6/11/2019

To: Board of Supervisors

Department or Agency Name(s): Transportation and Public Works

Staff Name and Phone Number: Johannes J. Hoevertsz 707-565-2231

Vote Requirement: Majority

Supervisorial District(s): Fourth

Title:

Second Amendment to the Lambert Road Bridge Replacement Design Contract

Recommended Actions:

Approve and Authorize the Chair to sign a Second Amendment to the design contract with OPAC Consulting Engineers for replacement of the Lambert Road Bridge effective June 30, 2019, extending the term of the agreement to June 30, 2022, at no additional cost. (Fourth District)

Executive Summary:

The Department of Transportation and Public Works (TPW) is requesting that the Board approve the Second Amendment to the design contract with OPAC Consulting Engineers (OPAC) for replacement of Lambert Road Bridge, effective June 30, 2019, extending the term of the agreement to June 30, 2022 at no additional cost.

Discussion:

The Lambert Road Bridge over Dry Creek is a two lane steel truss bridge (Bridge Number 20C0248). The bridge is in poor condition, was not designed to current seismic standards and is in danger of suffering damage in a large storm event.

The extended design time for this project is a result of complex environmental considerations and studies and extensive public consultation on design alternatives and strategies. Both of these factors are key to successfully completing the National Environmental Policy Act (NEPA) and California Environmental Quality Act (CEQA) process, before TPW and OPAC can progress to a final design and construction.

The project is eligible for federal funds and therefore must satisfy all requirements of the Federal Highway Bridge Program, including approval by Caltrans.

The Board approved the original design contract with OPAC on July 30, 2013 for an amount not to exceed \$611,104 through June 30, 2015. The Board approved the First Amendment extending the term through June 30, 2019, at no additional cost.

To successfully deliver this project, TPW needs to retain the services of OPAC for the duration of the project. Not extending the agreement would greatly increase the cost to complete the project and require that the approximately \$400,000 of federal funds expended to date be repaid.

Agenda Date: 6/11/2019

Prior Board Actions:

9/1/2015: Board approved First Amendment to agreement with OPAC Consulting Engineers, extending the term of the agreement to June 30, 2019 at no additional cost.

7/30/2013: Board approved agreement with OPAC Consulting Engineers for engineering design work for the Lambert Road Bridge.

FISCAL SUMMARY

Expenditures	FY 18-19 Adopted	FY19-20 Projected	FY 20-21 Projected
Budgeted Expenses			
Additional Appropriation Requested			
Total Expenditures			
Funding Sources			
General Fund/WA GF			
State/Federal			
Fees/Other			
Use of Fund Balance			
Contingencies			
Total Sources			

Narrative Explanation of Fiscal Impacts:

No cost associated with this item, this requested amendment is for a time extension only.

Staffing Impacts:			
Position Title (Payroll)	Monthly Salary Range (A - I Step)	Additions (number)	Deletions (number)

Narrative Explanation of Staffing Impacts (If Required):

N/A

Attachments:

2nd Amendment

Related Items "On File" with the Clerk of the Board:

First Amendment, Original Agreement
Agreement with OPAC Consulting Engineers

